

Town of Orleans  
Route 12 Water Project Fact Sheet  
January 2019

Construction is progressing, as you may have seen. The installation of the mainline (water source along roadways) and lateral lines (connects well discharge piping to the mainline) are ongoing.

The following is a tentative schedule of work:

- A service crew will continue to connect businesses and homes along Seaway Avenue, Martusewicz Lane and Shaw #4 Road at all locations where contractor has previously bored service lines. This work will continue as long as weather and temperature allow.
- Individual homeowners will be contacted to coordinate service connection schedule and location by Dale Raymo (Town Assessor).
- Mainline along NYS Route 12 is mostly complete to intersection of Route 180. We have encountered contaminated soil at the former Texaco station and potable water is not available beyond this location. Pipeline construction will not continue until the contaminated soil has been removed by NYS DEC.
- Blasting work from Grass Point State Park area to Fishers Landing/Arcadia Park has been underway for the past two months. Blasting work will recommence as weather permits.
- Blasting along NYS Route 12 between Robinson Road and the Town line has been started. This work will continue as long as weather and temperature allow.
- Some preliminary drainage work has been completed at the Water Tank and Pumping Station construction site in preparation for upcoming work in the Spring/Summer 2019.
- A winter construction shutdown may occur depending on weather and temperature conditions during January through March.